

**Sindh On Farm Water Management Project
Progress Report as of August 2008 (Canal Component)**

Investment Component Overall Status

| Activity | Target | Physical % | Financial % |
|------------------------|--------|------------|-------------|
| Branch Canals | 6 | 94% | 75% |
| Distributaries/ Minors | 100 | 55% | 36% |

| S# | Component | Distributaries/Minors | | Branch Canals | Total |
|---------------|---|-----------------------|-----------|---------------|------------|
| | | CBC | NCB | | |
| A. | Contracts completed | --- | 13 | 5 | 18 |
| B. | Contracts with Physical Progress more than 80% | 05 | 09 | --- | 14 |
| C. | Contracts with Physical Progress between 50% to 79% | 14 | 13 | 01 | 28 |
| D. | Contracts with Physical Progress between 20% to 49% | 34 | 02 | --- | 36 |
| E. | Contracts with Physical Progress between 0% to 19% | 08 | 02 | --- | 10 |
| Total: | | 61 | 39 | 6 | 106 |

Nara Canal Area Water Board

| | Component | Distributaries/Minors | | Branch Canals | Total |
|---------------|---|-----------------------|-----------|---------------|-----------|
| | | CBC | NCB | | |
| A. | Contracts completed | --- | 11 | 1 | 12 |
| B. | Contracts with Physical Progress more than 80% | 05 | 07 | -- | 12 |
| C. | Contracts with Physical Progress between 50% to 79% | 10 | 06 | 1 | 17 |
| D. | Contracts with Physical Progress between 20% to 49% | 16 | --- | --- | 16 |
| E. | Contracts with Physical Progress between 0% to 19% | --- | --- | --- | --- |
| Total: | | 31 | 24 | 2 | 57 |

Left Bank Canal Area Water Board

| | Component | Distributaries/Minors | | Branch Canals | Total |
|---------------|---|-----------------------|-----------|---------------|-----------|
| | | CBC | NCB | | |
| A. | Contracts completed | --- | 02 | 2 | 4 |
| B. | Contracts with Physical Progress more than 80% | --- | 02 | --- | 2 |
| C. | Contracts with Physical Progress between 50% to 79% | 02 | 04 | --- | 6 |
| D. | Contracts with Physical Progress between 20% to 49% | 08 | 01 | --- | 9 |
| E. | Contracts with Physical Progress between 0% to 19% | 03 | 02 | --- | 4 |
| Total: | | 13 | 11 | 2 | 26 |

Ghotki Feeder Canal Area Water Board

| | <i>Component</i> | <i>Distributaries/Minors</i> | | <i>Branch Canals</i> | <i>Total</i> |
|---------------|---|------------------------------|------------|----------------------|--------------|
| | | <i>CBC</i> | <i>NCB</i> | | |
| A. | Contracts completed | --- | --- | 2 | 2 |
| B. | Contracts with Physical Progress more than 80% | --- | --- | --- | --- |
| C. | Contracts with Physical Progress between 50% to 79% | 02 | 03 | --- | 5 |
| D. | Contracts with Physical Progress between 20% to 49% | 10 | 01 | --- | 11 |
| E. | Contracts with Physical Progress between 0% to 19% | 05 | --- | --- | 5 |
| Total: | | 17 | 4 | 2 | 23 |

Rehabilitation / Improvement of Branch Canals

| <i>AWB</i> | <i>Name of channel</i> | <i>Contract Cost Rs. (million)</i> | <i>Physical Progress</i> | <i>Status</i> |
|---------------|------------------------|------------------------------------|--------------------------|------------------|
| NCAWB | Nabisar Branch | 15.73 | 100% | Work Completed |
| | Dim Branch | 17.18 | 65% | Work in progress |
| LBCAWB | Morjhar Branch | 14.40 | 100% | Work Completed |
| | Shadi Large Wah | 25.18 | 100% | Work Completed |
| GFCAWB | Qazi Wah | 26.41 | 100% | Work Completed |
| | Ghirokino Wah | 11.28 | 100% | Work Completed |
| Total: | | 110.18 | 94% | |