

**Sindh On-Farm Water Management Project
Progress Report as of October 2008 (Canal Component)**

Investment Component Overall Status

Activity	Target	Physical %
Branch Canals	06	94%
Distributaries/ Minors	100	57%
Total	106	76%

S#	Component	Distributaries/Minors		Branch Canals	Total
		CBC	NCB		
A.	Contracts completed	---	11	05	16
B.	Contracts with Physical Progress more than 80%	05	15	00	20
C.	Contracts with Physical Progress between 50% to 79%	14	09	01	24
D.	Contracts with Physical Progress between 20% to 49%	34	02	00	36
E.	Contracts with Physical Progress between 0% to 19%	08	02	---	10
Total:		61	39	06	106

Nara Canal Area Water Board

	Component	Distributaries/Minors		Branch Canals	Total
		CBC	NCB		
A.	Contracts completed	---	11	1	12
B.	Contracts with Physical Progress more than 80%	05	09	--	14
C.	Contracts with Physical Progress between 50% to 79%	11	04	1	16
D.	Contracts with Physical Progress between 20% to 49%	15	---	---	15
E.	Contracts with Physical Progress between 0% to 19%	---	---	---	---
Total:		31	24	02	57

Left Bank Canal Area Water Board

	Component	Distributaries/Minors		Branch Canals	Total
		CBC	NCB		
A.	Contracts completed	---	00	02	02
B.	Contracts with Physical Progress more than 80%	---	04	---	04
C.	Contracts with Physical Progress between 50% to 79%	01	04	---	05
D.	Contracts with Physical Progress between 20% to 49%	08	01	---	09
E.	Contracts with Physical Progress between 0% to 19%	04	02	---	06
Total:		13	11	02	26

Ghotki Feeder Canal Area Water Board

	<i>Component</i>	<i>Distributaries/Minors</i>		<i>Branch Canals</i>	<i>Total</i>
		<i>CBC</i>	<i>NCB</i>		
A.	Contracts completed	---	---	02	02
B.	Contracts with Physical Progress more than 80%	---	02	---	02
C.	Contracts with Physical Progress between 50% to 79%	02	01	---	03
D.	Contracts with Physical Progress between 20% to 49%	11	01	---	12
E.	Contracts with Physical Progress between 0% to 19%	04	---	---	04
Total:		17	04	02	23

Rehabilitation / Improvement of Branch Canals

<i>AWB</i>	<i>Name of channel</i>	<i>Contract Cost Rs. (million)</i>	<i>Physical Progress</i>	<i>Status</i>
NCAWB	Nabisar Branch	15.73	100%	Work Completed
	Dim Branch	17.18	68%	Work in progress
LBCAWB	Morjhar Branch	14.40	100%	Work Completed
	Shadi Large Wah	25.18	100%	Work Completed
GFCAWB	Qazi Wah	26.41	100%	Work Completed
	Ghirokino Wah	11.28	100%	Work Completed
Total:		110.18	95%	